

Well Name:	Duliajan-104 (DUL-104)	Report Date:	05-DEC-2023
Current Depth:	2,205 m (MD)	24-hr Progress:	85 m drilled
Formation:	Barail Group (Upper Shale)	Current ROP:	14.5 m/hr
Mud Weight:	1.20 g/cc	Torque Status:	■■ Elevated (18.2 kN·m)

24-HOUR DRILLING NARRATIVE & ANOMALY OBSERVATION

00:00 - 08:00 hrs: Drilled 12.25-inch section smoothly from 2,120m to 2,165m in Upper Barail sandstone. Parameters steady.

08:00 - 16:00 hrs: Transitioned into Barail Reactive Shale at 2,185m. Observed steady rise in surface torque from 11.5 kN·m to 18.2 kN·m. Overpull of 12 tonnes noted during connection at 2,200m.

16:00 - 24:00 hrs: Initiated proactive back-reaming and pumped 25 bbl high-viscosity sweep. Conditioned mud with 2% Poly-Glycol to prevent pipe sticking.

■■ PROACTIVE ALERT: Early warning triggered for potential Barail shale pipe sticking based on historical DUL-92 signature.